

Terminplan KA Renchen

Stand: Dezember 2025

Kennung	Aufgabenname	Anfang	Abschluss	Dauer	Jan 2026				Feb 2026				Mrz 2026				Apr 2026				Mai 2026				Jun 2026				Jul 2026				Aug 2026				Sep 2026				Okt 2026				Nov 2026				Dez 2026			
					4.1	11.1	18.1	25.1	1.2	8.2	15.2	22.2	1.3	8.3	15.3	22.3	29.3	5.4	12.4	19.4	26.4	3.5	10.5	17.5	24.5	31.5	7.6	14.6	21.6	28.6	5.7	12.7	19.7	26.7	2.8	9.8	16.8	23.8	30.8	6.9	13.9	20.9	27.9	4.10	11.10	18.10	25.10	1.11	8.11	15.11	22.11	29.11
1	KA Renchen	13.02.2026	02.10.2026	166T																																																
2	LV Veröffentlichung Bau + PV	13.02.2026	13.02.2026	0T																																																
3	Kalkulationszeit	13.02.2026	10.03.2026	18T																																																
4	Submission	11.03.2026	11.03.2026	0T																																																
5	Angebotsauswertung und Vergabevorschlag	11.03.2026	20.03.2026	8T																																																
6	Vergabe	23.03.2026	10.04.2026	15T																																																
7	Startgespräch	13.04.2026	17.04.2026	5T																																																
8	Sommerferien BW	30.07.2026	11.09.2026	32T																																																
9	Bauarbeiten	20.04.2026	02.10.2026	120T																																																
10	Werks- und Montageplanung	20.04.2026	15.05.2026	20T																																																
11	Herstellung Bodenplatte Fertigteilgarage	18.05.2026	29.05.2026	10T																																																
12	Gerüstbauarbeiten	01.06.2026	12.06.2026	10T																																																
13	Dachsanierung	08.06.2026	17.07.2026	30T																																																
14	Fenster, Türen, Tore	29.06.2026	10.07.2026	10T																																																
15	Maler und Gipserarbeiten (Außen und Innen)	13.07.2026	04.09.2026	40T																																																
16	Blechfassade	27.07.2026	18.09.2026	40T																																																
17	Installation PV Anlage	13.07.2026	21.08.2026	30T																																																
18	Inbetriebnahme PV Anlage	24.08.2026	28.08.2026	5T																																																
19	Montage Fertigteilgarage	14.09.2026	18.09.2026	5T																																																
20	Restarbeiten + Rückbau Gerüste	07.09.2026	25.09.2026	15T																																																
21	Abnahme	28.09.2026	02.10.2026	5T																																																

Bearbeiter: HOLINGER Ingenieure,
Herr Kamm