

Nr.	Vorgangsname	Dauer	Anfang	Ende																								
					2027																							
					23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31
1	Gesamtmaßnahme	732 Tage?	Don 25.07.24	Fre 28.05.27																								
2	Planung	192 Tage	Don 25.07.24	Fre 18.04.25																								
6	Baugenehmigung	6 Monate	Mon 09.09.24	Fre 21.02.25																								
7	Vergabe Gewerke	455 Tage?	Mon 18.08.25	Fre 28.05.27																								
8	Los-301 - Baustelleneinrichtung	380 Tage	Mon 18.08.25	Fre 12.02.27																								
12	Los-302 - Rohbau, Verbau + Erdarbeiten	115 Tage	Mon 08.09.25	Fre 27.02.26																								
16	Los-303 - Holzbau	115 Tage	Mon 16.03.26	Fre 21.08.26																								
20	Los-304 - Dachdecker	215 Tage	Mon 03.11.25	Fre 11.09.26																								
24	Los-305 - Außenfenster, -türen	115 Tage	Mon 11.05.26	Fre 16.10.26																								
28	Los-306 - Fassade	125 Tage	Mon 01.06.26	Fre 20.11.26																								
32	Los-307 - Prallwand + Sporthallentore,-türen	135 Tage	Mon 08.06.26	Fre 11.12.26																								
36	Innenausbau	180 Tage?	Mon 13.04.26	Fre 18.12.26																								
37	Los-308 - Sportgeräte fest	115 Tage	Mon 08.06.26	Fre 13.11.26																								
38	Auftragsvergabe	1 Woche	Mon 08.06.26	Fre 12.06.26																								
39	Vorlaufzeit Baumaßnahme	12 Wochen	Mon 15.06.26	Fre 04.09.26																								
40	Ausführung	10 Wochen	Mon 07.09.26	Fre 13.11.26																								
41	Los-309 - Estrich	25 Tage	Mon 06.07.26	Fre 07.08.26																								
45	Los-310 - Innenputzarbeiten	25 Tage	Mon 13.04.26	Fre 15.05.26																								
49	Los-311 - Sportboden	25 Tage	Mon 13.04.26	Fre 15.05.26																								
53	Los-312 - Bodenbelagsarbeiten	100 Tage	Mon 13.04.26	Fre 28.08.26																								
63	Los-313 - Fliesenarbeiten	100 Tage	Mon 13.04.26	Fre 28.08.26																								
73	Los-314 - Trockenbau + Raumakustik	100 Tage	Mon 13.04.26	Fre 28.08.26																								
83	Los-315 - Innentüren	100 Tage	Mon 13.04.26	Fre 28.08.26																								
93	Los-316 - Tischler	100 Tage	Mon 13.04.26	Fre 28.08.26																								
103	Los-317 - Maler- Lackierarbeiten	100 Tage	Mon 13.04.26	Fre 28.08.26																								
113	Los-318 - Baureinigung	100 Tage	Mon 13.04.26	Fre 28.08.26																								
123	Los-319 - Schließanlage	100 Tage	Mon 13.04.26	Fre 28.08.26																								
133	Los-320 - Sportgeräte lose	100 Tage	Mon 13.04.26	Fre 28.08.26																								
143	Los-321 - Feuerlöscher	100 Tage	Mon 13.04.26	Fre 28.08.26																								
153	TGA	440 Tage	Mon 08.09.25	Fre 28.05.27																								
174	Freianlagen	225 Tage	Mon 01.06.26	Fre 09.04.27																								
180	Bauausführung	18,5 Monate	Mon 25.08.25	Fre 05.02.27																								