

Nr.	Vorgangsname	Anfang	Ende	Hälfte 1, 2027												Hälfte 2, 2027						Hälfte 1, 2028						Hälfte 2, 2028						Hälfte 1, 2029				
				O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M			
1	Bauphase 1	Die 13.10.26	Mit 05.05.27																																			
2	Los 5 (Einrichtung P1)	Die 13.10.26	Die 27.10.26																																			
3	Los 1	Mit 28.10.26	Mit 05.05.27																																			
4	Los 5 (Einrichtung P1.1)	Die 20.04.27	Don 22.04.27																																			
5	Los 1 (Wochenendeinsatz)	Fre 23.04.27	Mon 26.04.27																																			
6	Bauphase 2	Don 06.05.27	Don 25.05.28																																			
7	Los 5 (Einrichtung P2)	Don 06.05.27	Mit 26.05.27																																			
8	Los 1 (Strecke)	Don 27.05.27	Don 06.04.28																																			
9	Los 1 (AS, PWC)	Fre 07.04.28	Don 27.04.28																																			
10	Los 2	Fre 07.04.28	Don 18.05.28																																			
11	Los 4	Fre 07.04.28	Don 18.05.28																																			
12	Los 3	Fre 19.05.28	Don 25.05.28																																			
13	Bauphase 3	Fre 26.05.28	Son 04.06.28																																			
14	Los 5 (Einrichtung P3)	Fre 26.05.28	Don 01.06.28																																			
15	Los 1	Fre 02.06.28	Son 04.06.28																																			
16	Bauphase 4	Mon 05.06.28	Don 05.04.29																																			
17	Los 5 (Einrichtung P4)	Mon 05.06.28	Don 08.06.28																																			
18	Los 1 (Strecke)	Fre 09.06.28	Don 15.02.29																																			
19	Los 1 (AS, PWC)	Fre 16.02.29	Don 08.03.29																																			
20	Los 2	Fre 16.02.29	Don 29.03.29																																			
21	Los 4	Fre 16.02.29	Don 29.03.29																																			
22	Los 3	Fre 30.03.29	Don 05.04.29																																			
23	Bauphase 5	Fre 06.04.29	Fre 25.05.29																																			
24	Los 5 (Einrichtung P5)	Fre 06.04.29	Don 19.04.29																																			
25	Los 1	Fre 20.04.29	Don 17.05.29																																			
26	Los 2	Mon 14.05.29	Don 17.05.29																																			
27	Los 5 (Abbau P5)	Fre 18.05.29	Fre 25.05.29																																			

Seite 1