

### Gemeinsamer Rad-Gehweg "Merseburger Straße" bis Anbindung "Ententeich"

| Nr     | Name   | Anfang       | Ende         | Dauer(AT) | Dauer    | 6         |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|--------|--|--------------|--------------|-----------|----------|-----------|--------|--------|--------|----------|--------|--------|--------|----------|--------|--------|--------|-----------|--------|--------|--------|----------|--------|--------|--------|----------|--------|--------|--------|-----------|--------|--------|--|----------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
|        |  |              |              |           |          | 2. Q 2026 |        |        |        |          |        |        |        |          |        |        |        | 3. Q 2026 |        |        |        |          |        |        |        |          |        |        |        | 4. Q 2026 |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|        |  |              |              |           |          | Apr 2026  |        |        |        | Mai 2026 |        |        |        | Jun 2026 |        |        |        | Jul 2026  |        |        |        | Aug 2026 |        |        |        | Sep 2026 |        |        |        | Okt 2026  |        |        |  | Nov 2026 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 14. KW | 15. KW   | 16. KW       | 17. KW       | 18. KW    | 19. KW   | 20. KW    | 21. KW | 22. KW | 23. KW | 24. KW   | 25. KW | 26. KW | 27. KW | 28. KW   | 29. KW | 30. KW | 31. KW | 32. KW    | 33. KW | 34. KW | 35. KW | 36. KW   | 37. KW | 38. KW | 39. KW | 40. KW   | 41. KW | 42. KW | 43. KW | 44. KW    | 45. KW | 46. KW |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 1      | Gemeinsamer Rad-Gehweg "Merseburger Straße" bis "Ententeich" | Mo, 13.04.26 | Fr, 06.11.26 | 147 Tage  | 208 Tage |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 1.1    | Bereich "Merseburger Straße"                                 | Mo, 13.04.26 | Fr, 11.09.26 | 107 Tage  | 152 Tage |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 1.1.1  | Kanalbau DN 300  | Mo, 13.04.26 | Fr, 29.05.26 | 32 Tage   | 47 Tage  |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 1.1.2  | Rad-Gehweg mit FGÜ   | Mo, 01.06.26 | Fr, 11.09.26 | 75 Tage   | 103 Tage |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 1.2    | Bereich "Marienberge" bis "Ententeich"                       | Mo, 27.04.26 | Fr, 07.08.26 | 72 Tage   | 103 Tage |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 1.2.1  | Bereich "Marienberge" bis B180                               | Mo, 27.04.26 | Fr, 26.06.26 | 42 Tage   | 61 Tage  |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 1.2.2  | Bereich B180 bis "Ententeich"                                | Mo, 29.06.26 | Fr, 07.08.26 | 30 Tage   | 40 Tage  |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 1.3    | Bereich "Marienberge"  | Mo, 10.08.26 | Fr, 06.11.26 | 65 Tage   | 89 Tage  |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 1.3.1  | Kanalbau WAV   | Mo, 10.08.26 | Fr, 18.09.26 | 30 Tage   | 40 Tage  |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 1.3.2  | Fahrbahn "Marienberge"                                       | Mo, 21.09.26 | Fr, 06.11.26 | 35 Tage   | 47 Tage  |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 2      | Verkehrsführung  | Mo, 13.04.26 | Fr, 06.11.26 | 147 Tage  | 208 Tage |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 2.1    | Vollsperrung "Merseburger Straße"                            | Mo, 13.04.26 | Fr, 11.09.26 | 107 Tage  | 152 Tage |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 2.2    | Vollsperrung "Marienberge"                                   | Mo, 10.08.26 | Fr, 06.11.26 | 65 Tage   | 89 Tage  |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 2.3    | Halbseitige Sperrung B180 1.BA                               | Mo, 27.04.26 | Fr, 26.06.26 | 42 Tage   | 61 Tage  |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 2.4    | Halbseitige Sperrung B180 2.BA                               | Mo, 29.06.26 | Fr, 07.08.26 | 30 Tage   | 40 Tage  |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 2.5    | Halbseitige Sperrung Anbindung an "Ententeich"               | Mo, 29.06.26 | Fr, 07.08.26 | 30 Tage   | 40 Tage  |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |        |          |        |        |        |          |        |        |        |           |        |        |  |          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |